

HOLLYWOOD CASINO — COLUMBUS —



Construction Progress Report

October 19, 2011

HOLLYWOOD
Casino[®]

— COLUMBUS, OH —

Construction Progress Report

as of October 19, 2011

Contract sum to date:	\$186,853,166
Total completed to date:	\$ 30,085,755
MBE / WBE awarded to date:	\$38,574,920
Average daily # of construction workers on-site:	320



Hollywood Casino – Columbus

Live Webcam

- A webcam with two separate cameras has been established to allow real-time viewing of construction progress
- The webcam can be accessed at anytime via the web address noted below
 - <http://tinyurl.com/3g492d4>



Casino – Main Building as of October 19, 2011



Parking Garage as of October 19, 2011



HOLLYWOOD
Casino
— COLUMBUS, OH —

Construction Progress Report

as of October 19, 2011

- Casino Interior/Exterior:
 - Slab on grade is approximately 45% complete
 - Structural steel erection is 99% complete
 - Construction of first floor perimeter block retaining walls is 85% complete
 - Mechanical/Electrical rough-ins have commenced
 - Exterior walls and roofing has commenced



Construction Progress Report

as of October 19, 2011 *continued*

- Parking Garage:

- Slab on grade placement has begun and is approximately 40% complete
- First elevated concrete slabs are formed and placed
- Underground utility work has commenced and is approximately 60% complete

- Site Work:

- Rough grading is 80% complete
- Installation of domestic water and sewer is about to start
- Installation of storm water conveyance and retainage is approximately 60% complete



HOLLYWOOD
Casino
— COLUMBUS, OH —

Construction Progress Report – October 19, 2011

Four Week Look Ahead

- Casino Interior/Exterior:
 - Completion of structural steel erection. Metal deck placement and the elevated slabs on the metal deck will be completed
 - Underground utilities are scheduled to be completed for placement of slab on grade
 - Exterior façade system is in progress
 - Roofing is due to be completed
- Parking Garage:
 - Placement of the first floor slab on grade and first elevated slabs continue with completion projected within the month



Projected Hiring Timeline

as of October 19, 2011

- Current staffing (2 Employees):
 - General Manager
 - Administrative Assistant
- Senior Leadership Team
 - In place by early Q1 2012
 - To include leaders for Human Resources, Marketing, Finance and Operations

