

HOLLYWOOD CASINO

— *TOLEDO* —



Construction Progress Report

November 16, 2011

HOLLYWOOD
Casino[®]

— TOLEDO, OH —

Construction Progress Report – November 16, 2011

Contract sum to date:	\$ 162,736,722*
Total completed to date:	\$ 102,090,084*
MBE / WBE awarded to date:	\$ 33,600,000 **
Average daily # of construction workers on-site:	400

Note:

* - Amounts based on October 19, 2011 pay application; the most recent pay application received to date.

** - MBE/WBE amount exceeds original goal by over \$11,000,000.



Front View of Property (from Exit Ramp)



Front Left side (from Miami Street)



Interior View (from Porte Cochere Entrance)



High Limits



High Limits (Close-up of Architectural Details)



HOLLYWOOD
Casino
— TOLEDO, OH —

Buffet



Installation of Kitchen Equipment (1 of 3)



Installation of Kitchen Equipment (2 of 3)



Installation of Kitchen Equipment (3 of 3)



Back-of-House: Training Room



Back-of-House: Employee Fitness Room



HOLLYWOOD
Casino
— TOLEDO, OH —

Back-of-House: Employee Dining Room (1 of 2)



Back-of-House: Employee Dining Room (2 of 2)



Construction Progress Report – November 16, 2011

Four Week Look Ahead

- Casino Interior (Back-of-house; i.e. lower level):
 - Application of final touches; and
 - Scheduled for inspection/sign-off week of November 21, 2011.
- Casino Interior (Casino Floor):
 - Installation of acoustical ceilings;
 - Installation of carpet, tile, and other flooring;
 - Continuation of electrical, mechanical, and plumbing finishes; and
 - Completion of metal studs and drywall.
- Casino Exterior:
 - Completion of roofing (excluding flashings and copings);
 - Completion of walks, curbs, and paving; and
 - Completion of hardscaping and landscaping.
- Parking Garage:
 - Completion of all major deck pours; and
 - Removal of tower cranes.
- Road Work:
 - Scheduled for completion by end of November.



Construction Progress Report – November 16, 2011

Upcoming Job Fairs and Vendor Fairs

- Tentative Upcoming Job Fairs:
 - January 10, 2012: North Toledo, OH from 12pm - 5pm;
 - January 17, 2012: Bowling Green, OH from 10am - 2pm; and
 - January 24, 2012: West Toledo, OH from 4pm - 8pm.
- Tentative Upcoming Vendor Fair:
 - December 2011 (exact time and location t/b/d).

