

# HOLLYWOOD CASINO — TOLEDO —



## Construction Progress Report

September 7, 2011

HOLLYWOOD  
*Casino*<sup>®</sup>

— TOLEDO, OH —

# Construction Progress Report – September 7, 2011

Contract sum to date:	\$ 127,918,878*
Total completed to date:	\$ 70,361,366*
MBE / WBE awarded to date:	\$ 30,100,000
Average daily # of construction workers on-site:	310

Note:

\* - Amounts based on August 21, 2011 pay application; the most recent pay application received to date.



# Hollywood Casino – Toledo, OH Live Webcam

- A webcam with two separate cameras has been established to allow real-time viewing of construction progress of the exterior.
- The webcam can be accessed at anytime via the web address noted below:
  - <http://oxblue.com/pro/open/rlcos/hollywoodcasinotoledo>
- Once the web-site loads, enter the following ID and password:
  - ID: [bmccowin@rlcos.com](mailto:bmccowin@rlcos.com)
  - Password: hollywood



# South bound I-75 Exit Ramp



# Miami Street – New Curb / Turning Lane



# Back of House Hallway – Drywall Installed; Painting Started



# Employee Dining Room / Kitchen – Drywall Installed; Tile Work Started



# Construction Progress Report – September 7, 2011

## Four Week Look Ahead

- Casino Interior:
  - Temporary “chillers” installed/used to complete lower level finishes;
  - Installation of drywall ceilings and soffits for poker room;
  - Installation of metal studding in Buffett kitchen; begin drywall installation.
- Casino Exterior:
  - Begin installation of granite;
  - Complete exterior finish insulation system on south side and begin on east and north walls;
  - Installation of ceiling Fire Suppression and Electrical Heaters in Valet areas.
- Parking Garage:
  - Completion of level D;
  - Continue work on level E;
  - Begin pouring level C-west and D-west.
- Road Work:
  - Continue Miami Street widening efforts on south side;
  - Continue underground utilities work on Linmore Street.



**HOLLYWOOD**  
*Casino*  
— TOLEDO, OH —

# Projected Hiring Timeline – As of September 7, 2011

- Current staffing (7 Employees):
  - General Manager, Assistant General Manager, VP of Casino Operations, VP of Human Resources, VP of Marketing, Compliance Manager, & Executive Administrator
- To be hired during Q3 FY11 (11 employees):
  - Management: 9
  - Non-management: 2
- To be hired during Q4 FY11 (61 employees):
  - Management: 40
  - Non-management: 21
- To be hired during Q1 FY12 (1140 employees):
  - Management: 114
  - Non-management: 1026

